

- Yonge to Avenue** contract 1
- Avenue to Tweedsmuir** contract 2
- Tweedsmuir to Vaughan** contract 3

**Tentative Construction Schedule for St. Clair  
Avenue -Yonge Street. to west of Vaughan  
Road**

Activity	Nov.	Dec. '06	Jan. '07	Feb.	Mar.	April	May	June	July	Aug.	Sept.	Oct.
Side walk (concrete) *							Resume Spring 07					
Side walk (concrete)	complete											
Side walk (concrete)	complete											
Sidewalk (Tree trenches)						Trees and covers						
Track bed	All contracts											
Pavers in				Feb. 18								
Pavers in	complete											
Pavers in	complete											
Island concrete				Dec. 22								
Island concrete	complete											
Island concrete	complete											
Street lights			All contracts									
TTC electrical			All contracts									
Island shelters						spring 2007 **						
Street paving				Resume Spring 07								
Street paving	complete											
Street paving	complete											
Curbs												
Curbs	complete											
Curbs	complete											
Intersection lights												
Intersection lights			mid-Feb.									
Intersection lights												
Planting						All contracts						
Street car service				Feb. 18								
Street car service				Feb. 18								
Street car service				Jan. 7								
Amsterdam Park							Spring/Summer 07					

\* Note: Completion of north side sidewalk from Amsterdam Park to Deer Park and all road paving dependent on weather.

\*\* Note: Temporary railings or shelters to be installed prior to resumption of service.

\*\*\*Note: Street Car service will resume between St. Clair West Station and Gunns Loop Jan. 7. Full service will return February 18